

Rabia'tul Hana Ishak

From: Hafiza Atha Ahmad
Sent: Thursday, 2 March, 2023 4:02 PM
To: Rabia'tul Hana Ishak
Subject: FW: FINAL PROGRESS REPORT - KTA (KERJA-KERJA TANAH, PEMBINAAN PAGAR & PEMBAIKAN BANGUNAN DI PERBADANAN PRODUKTIVITI MALAYSIA (MPC) WILAYAH SARAWAK
Attachments: MPC 26-AD 126_20230202135337.pdf

FYI

"MALAYSIA MADANI"
"BERKHIDMAT UNTUK NEGARA"
"MEMACU PRODUKTIVITI NEGARA"

Thank you

Regards
Hafiza Atha Ahmad
Malaysia Productivity Corporation (MPC)
Sarawak Region Office

From: Hafiza Atha Ahmad
Sent: Monday, February 6, 2023 2:41 PM
To: Mohd Yazid Abdul Majid <Yazidmajid@mpc.gov.my>; Siti Zurianah Othman <Zurianah@mpc.gov.my>
Cc: Edward Binty <edward@mpc.gov.my>
Subject: FW: FINAL PROGRESS REPORT - KTA (KERJA-KERJA TANAH, PEMBINAAN PAGAR & PEMBAIKAN BANGUNAN DI PERBADANAN PRODUKTIVITI MALAYSIA (MPC) WILAYAH SARAWAK

Salam Sejahtera En Yazid & Puan Siti Zurianah,

Dilampirkan surat dan pautan laporan akhir daripada pihak KTA untuk kerja-kerja tanah, pembinaan pagar & pembaikan bangunan di MPC Sarawak seperti yang dipohon.

Untuk makluman, pihak tuan / puan, terdapat lebih sebanyak RM469,650.60 setelah ditolak dengan bayaran akan dibuat pada tahun 2023 (wang jaminan dan laporan akhir) dan tidak termasuk kos mengecat bangunan.

Bil	Perkara	Permohonan Bajet (RM)	Nilai Sebenar
1	Melantik perunding geoteknik dan jurutera struktur	200,000.00	204,500.00
2	Membaikpulih struktur tanah dengan saliran air bawah tanah	697,958.00	233,413.00
3	Membaiki saliran longkang dan keretakan bangunan	287,500.00	369,025.22
4	Membinasemula struktur pagar MPC dan memasang pagar anti-theft	727,692.00	696,061.78
5	Pembayaran P&G		86,500.00
6	Wang Jaminan 5%		
7	Mengecat bangunan utama (blok pentadbiran)	49,000.00	49,000.00
JUMLAH		1,962,150.00	1,638,500.00
Bayaran 2023			
LEBIHAN DRP PERUNTAKAN KESELURUHAN (BAJET LULUS MITI)			323,650.00

Hasil daripada sesi bersama KSU MITI, MOF dan Kewangan MITI pada 8 November 2022, mesyuarat memaklumkan lebihan peruntukan ini boleh diguna untuk mengecat bangunan. Oleh itu, MPC Sarawak ingin memaklumkan bahawa kos untuk mengecat bangunan MPC Sarawak iaitu 3 Blok Utama – Pentadbiran, Dewan & Bilik Latihan berserta tembok akan melibatkan kos RM150 ribu, melebihi permohonan peruntukan mengecat asal (RM49 ribu) namun tidak melebihi keseluruhan peruntukan bajet.

Mohon maklumbalas dan pandangan pihak tuan / puan untuk perkara tersebut.

**"BERKHIDMAT UNTUK NEGARA"
"MEMACU PRODUKTIVITI NEGARA"**

Sekian, terima kasih.

Regards
Hafiza Atha Ahmad
Malaysia Productivity Corporation (MPC)
Sarawak Region Office

From: KTA (Sarawak) Sdn Bhd <kta.sarawak@gmail.com>
Sent: Thursday, February 2, 2023 2:50 PM
To: Nor Hafizah Mohd Arop <norhafizah@mpc.gov.my>; edwardbinty@gmail.com; Hafiza Atha Ahmad <Hafiza@mpc.gov.my>
Cc: bilinkmatrix@gmail.com; tanguanchen@gmail.com; topek.241@gmail.com; Rudy Zulfika <rudyzulfika@gmail.com>; SiawK Liew <skliew01@gmail.com>; karenvoon2870@gmail.com; ktas.itdept <ktas.itdept@gmail.com>
Subject: Final Progress Report

Our ref: 7577/MPC/26-AD(126)
Date: 2 February 2023

Email to: Perbadanan Produktiviti Malaysia (MPC) Wilayah Sarawak
Attn: Puan Hajah Norhafizah Md. Arop
Encik Edward Binty
Puan Hafiza Atha Ahmad

cc: Bilink Matrix Sdn. Bhd.
Attn: Pn. Jaszuin Mohamad Said
[Henry Tan](#)
[Muhammad Taufiq](#)

cc: Rudy Zulfika
Liew Siaw Kiat
Karen Voon

CONTRACT NO.: MPC (SKO) T2/2021
CADANGAN KERJA-KERJA TANAH, PEMBINAAN PAGAR & PEMBAIKAN BANGUNAN DI
PERBADANAN PRODUKTIVITI MALAYSIA (MPC) WILAYAH SARAWAK
Final Progress Report

We attached herewith the Final Monthly Progress Report for your information and record.

Thank you.

Regards

RUDY ZULFIKA

Attachments: <https://www.dropbox.com/scl/fo/oajoosl8aljsa39oz337/h?dl=0&rlkey=hjfkalvcuhyg0gzgrmgxpqzxr>

KV/kks

--

[Take note: if there is a DROPBOX link contained in the body of this email message, please download the attachments **AS SOON AS POSSIBLE**. We will clear the contents of our DropBox Account periodically, on average (first-in first-out basis) contents that are 15 days to 1 month old, depending on the availability of storage from our 2GB dropbox limit.]

KTA (Sarawak) Sdn Bhd (53003-D)

Lot 8650-3, Section 64, Jalan Simpang Tiga, 93350 Kuching, Sarawak, Malaysia

Tel: +6082-421133 | Fax: +6082-426159

Website: www.ktas.com.my

Email: kta.sarawak@gmail.com