

13th May 2024**Malaysia Productivity Corporation**894, Lorong Demak Laut 3A
Demak Laut Industrial Park
93050 Kuching, Sarawak

Attention: Pn.Nur Fariha

Dear Sir,

**RE: MALAYSIA PRODUCTIVITY CORPORATION, KUCHING.
- ASSESSMENT REPORT**


We have conducted assessment checking on 29th April 2024 on Fire-fighting systems at Malaysia Productivity Corporation(MPC) at Demak, for the above mentioned with your team. Below are the faulty parts and works needed to be Repair, Rectify or Replacement:-

No.	Findings	Actions	Remarks
A.	Pump Room		
1	Duty pump and Standby pump leaking	To replace mechanical seal, and make good pump and testing	Normal Mode
2	Indicator bulbs faulty	To replace new, supply and install 24vDc power pack(LED type bulb)	Normal Mode.
3	No signal back to Master Fire Alarm Panel – broken loop cables (Admin Office)	To lay new cable from pump room to nearest point – Multipurpose Hall	Receive signal to MFAP(Admin Office)
B.	Master Fire Alarm Panel		
1	Heat Detector faulty	Replace new Heat Detector	New
2	Breakglass faulty	Replace breakglass	New
3	Intelligent Dual Contact faulty	Replace Intelligent Dual Contact Monitoring Module	New
4	Program setting faulty	Program MFAP using for devices and upgrading	Re-programming

Should you require further clarification pertaining to our checking & testing package, kindly contact us at your earliest convenience.

Thank you.

Yours faithfully

for FITTERS(SARAWAK) SDN BHD
Andrew Naen
B. Manager